

**Audit and Finance Agenda Item**

**Meeting Date:** May 31, 2012

**Title of Item:**

Measure E Projects Report

**Background and Analysis:**

The Measure E Report for the period ending March 31, 2012 is attached. The report includes a statement of revenues and reports by project status category.

**Recommendation:** Information

|                     |                                                                                                 |
|---------------------|-------------------------------------------------------------------------------------------------|
| Submitted by:       | Charles Allen, Executive Director of Facilities, Operations & Construction Management, ext 6150 |
| Other contacts:     | Tonette Torres, ext 6148                                                                        |
| Is backup provided? | Yes                                                                                             |

**Measure "E"**  
**Management Reporting Statement of Consolidated Revenues**  
**as of March 31, 2012**

Data figures derived from the approved Master Plan Budgets and the FHDA Banner System

**Measure E - Income**

| Revenue Budget         | Totals             | Bonds              | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib 11/02 | Int. Income<br>2nd Distrib 4/08 | Int. Income<br>Earned* | Prop<br>47        | Prop<br>55       | Sched<br>Maint   | Capital<br>Outlay | Hazmat<br>Funds | Donations<br>Gifts/Grants | District<br>Maint Funds | Inter-Campus<br>Transfer ** | Other             |
|------------------------|--------------------|--------------------|-----------------------|----------------------------------|---------------------------------|------------------------|-------------------|------------------|------------------|-------------------|-----------------|---------------------------|-------------------------|-----------------------------|-------------------|
| Foothill               | 148,704,030        | 108,401,000        | 881,348               | 4,671,200                        | 714,115                         |                        | 16,783,000        | 8,081,000        | 3,374,778        | 207,000           | 29,201          | 288,000                   |                         |                             | 5,273,388         |
| De Anza                | 158,564,130        | 125,358,578        | 1,019,549             | 5,403,678                        | 1,071,173                       |                        |                   |                  | 3,108,330        | 8,384,000         | 62,488          | 2,836,031                 |                         | 2,260,359                   | 9,059,945         |
| District Wide          | 15,062,417         | 14,240,422         | 116,103               | 615,353                          | -                               |                        |                   |                  | 120,000          | 994,000           | -               |                           | 760,000                 | (2,260,359)                 | 476,898           |
| Unallocated Interest   | 14,213,349         |                    |                       |                                  |                                 | 14,213,349             |                   |                  |                  |                   |                 |                           |                         |                             |                   |
| <b>Totals</b>          | <b>336,543,926</b> | <b>248,000,000</b> | <b>2,017,000</b>      | <b>10,690,231</b>                | <b>1,785,288</b>                | <b>14,213,349</b>      | <b>16,783,000</b> | <b>8,081,000</b> | <b>6,603,108</b> | <b>9,585,000</b>  | <b>91,689</b>   | <b>3,124,031</b>          | <b>760,000</b>          | <b>-</b>                    | <b>14,810,230</b> |
| <b>Revenue-to-date</b> | <b>336,543,926</b> | <b>248,000,000</b> | <b>2,017,000</b>      | <b>10,690,231</b>                | <b>1,785,288</b>                | <b>14,213,349</b>      | <b>16,783,000</b> | <b>8,081,000</b> | <b>6,603,108</b> | <b>9,585,000</b>  | <b>91,689</b>   | <b>3,124,031</b>          | <b>760,000</b>          | <b>-</b>                    | <b>14,810,230</b> |
| <b>Revenue Balance</b> | <b>0</b>           | <b>-</b>           | <b>-</b>              | <b>-</b>                         | <b>-</b>                        | <b>-</b>               | <b>-</b>          | <b>-</b>         | <b>-</b>         | <b>-</b>          | <b>-</b>        | <b>-</b>                  | <b>-</b>                | <b>-</b>                    | <b>0</b>          |

\* Interest income is subject to arbitrage rebate liability.

\* Includes \$500K income from series C issuance and refunding.

\*\* Transfer of funds from District project to the Performance Hall at De Anza.

**Foothill Other Income - Summary**

| <u>Revenue Source \$</u> | <u>Revenue Source Description</u>                                                                                                  | <u>Revenue Source Details and Further Explanations</u>                                                              |
|--------------------------|------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|
| 4,500,000                | Student Campus Center Use Fees Revenue (New Funding Source BoT Approved 12/13/2004.....Received 12/31/2006)                        | *Campus Center Advisory Board approved a contribution increase to the Campus Center Building project * Project #153 |
| 3,418                    | Additional Income from Student Campus Center Use Fees Revenue (New Funding Source BoT Approved 12/13/2004.....Received 12/31/2006) | *Campus Center Advisory Board approved a contribution increase to the Campus Center Building project * Project #153 |
| 300,000                  | Condensed Plant Project Revenue ((New Funding Source BoT Approved 6/6/2005.....Received 6/30/2005)                                 | *Funding from 764255 Condensed Plant Boiler Account * Project #171                                                  |
| 180,000                  | Energy Efficiency Program (Received)                                                                                               | *Funding for the Boiler Replacement project * Project #199                                                          |
| 150,000                  | CFI Network Funds (Received)                                                                                                       | *Balance remaining from Campus Wide Networking Project. Funds used for CFI Bldg. * Project #101                     |
| 100,000                  | Safety & Security Program Daily Permit Surcharge Contribution (Received)                                                           | *Funding for the new signal light * Project #159                                                                    |
| 23,970                   | Funding from Campus Bookstore (Received 11/8/2004)                                                                                 | *Design consultant fee contribution * Project #153                                                                  |
| 16,000                   | PG&E Energy Rebate (New Funding Source BoT Approved 6/6/2005...Received)                                                           | *Savings by Design Program - Energy Rebate * Project #152                                                           |
| <b>5,273,388</b>         | <b>Total</b>                                                                                                                       |                                                                                                                     |

**De Anza Other Income - Summary**

| <u>Revenue Source \$</u> | <u>Revenue Source Description</u>                                                                                 | <u>Revenue Source Details and Further Explanations</u>                                               |
|--------------------------|-------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|
| 5,000,000                | Income from Campus Center Use Fees (New Funding Source BoT Approved 6/06/2005.....Received 12/31/2006)            | *Campus Center Use Fee Revenue Contribution for the DA Campus Center Building project * Project #213 |
| 3,797                    | Additional Income from Campus Center Use Fees (New Funding Source BoT Approved 6/06/2005.....Received 12/31/2006) | *Campus Center Use Fee Revenue Contribution for the DA Campus Center Building project * Project #213 |
| 1,648,115                | Science Center Arbitration Award (New Funding Source BoT Approved 1/20/2009.....Received 5/27/09)                 | *Science Center Arbitration Award * Project #299                                                     |
| 8,578                    | Additional Income from Science Center Arbitration Award - Interest Payment                                        | *Science Center Arbitration Award * Project #299                                                     |
| 660,000                  | Partnership for Excellence Funding (Received 11/8/2004)                                                           | *Cash contribution for Student and Community Services Bldg * Project #203                            |
| 500,000                  | Bookstore Funding - SCS (Received 10/19/2007)                                                                     | *Student and Community Services * Project #203                                                       |
| 416,202                  | Other Planetarium Funding (Received 1/31/06)                                                                      | *Community Education Program Contribution for the Planetarium * Project #226                         |
| 8,798                    | Additional Income from Other Planetarium Funding (Received 1/31/06)                                               | *Community Education Program Contribution for the Planetarium * Project #226                         |
| 385,000                  | Energy Efficiency Program (Received)                                                                              | *Funding for S2-S6 Condensing Plant Project * Project #274                                           |

|                  |                                                                                                                                                  |                                                                                                                       |
|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
| 200,000          | Community Ed Funding - SCS (Received 11/8/2004)                                                                                                  | *From fund 15 to Student and Community Services * Project #203                                                        |
| 136,479          | Workforce Program Funding. Reduced from \$200K to \$136,479 4/7/08 Board DA #62 (New Funding Source BoT Approved 9/11/2006.....Received 6/30/07) | *Onetime Workforce Program Funding from Account 212754 to Finance the Design Portion of E1 Auto Tech * Project #270   |
| 50,000           | De Anza Student Body Association (Received)                                                                                                      | *Reimbursement of Architect & Design Costs for the DA Lecture & Performing Arts Hall * Project #209                   |
| (25)             | Funding Reductions from De Anza Student Body Association                                                                                         | *Reimbursement of Architect & Design Costs for the DA Lecture & Performing Arts Hall * Project                        |
| 43,000           | DA Fine Arts Dept (Received 5/31/2006)                                                                                                           | *Funding from the DA Fine Arts Dept to be applied to the PE Quad for installation of a new dance floor * Project #220 |
| 45,000           | DA Instructional Equipment (New Funding Source BoT Approved 4/3/2006)                                                                            | *Funding from the DA Instructional Equipment Account to be applied to the Planetarium * Project #226                  |
| (45,000)         | Funding Reduction of DA Instructional Equipment Contribution                                                                                     | *Funding from the DA Instructional Equipment Account to be applied to the Planetarium * Project #226                  |
| <b>9,059,945</b> | <b>Total</b>                                                                                                                                     |                                                                                                                       |

#### District Wide Other Income - Summary

| <u>Revenue</u>   |                                                                                      |                                                                         |
|------------------|--------------------------------------------------------------------------------------|-------------------------------------------------------------------------|
| <u>Source \$</u> | <u>Revenue Source Description</u>                                                    | <u>Revenue Source Details and Further Explanations</u>                  |
| 255,000          | Flint Center (Received)                                                              | *Preservation Fee Funding towards the Audio Improvements * Project #412 |
| 221,898          | Plant Energy Funds (New Funding Source BoT Approved 6-6-2005.....Received 6-30-2005) | *Funding from 764455 Plant Energy Funds Contribution * Project #414     |
| <b>476,898</b>   | <b>Total</b>                                                                         |                                                                         |

**14,810,230**      **Grand Total**

Measure E Program  
Funding Source Project Allocation

Foothill - Income Sources at 3/31/2012

|                              |                      | GOB        | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib | Int. Income<br>2nd Distrib | Int. Income<br>4/08 | Prop 47    | Prop 55   | Sched<br>Maint | Adjusts to<br>Sched Maint | Capital<br>Outlay | Hazmat<br>Funds | Donations/<br>Gifts/Grants | Other     | Total<br>Current<br>Budget |
|------------------------------|----------------------|------------|-----------------------|----------------------------|----------------------------|---------------------|------------|-----------|----------------|---------------------------|-------------------|-----------------|----------------------------|-----------|----------------------------|
| <b>Foothill</b>              |                      |            |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           |                            |
| 412034                       | Foothill College Chi | 271,636    |                       |                            |                            |                     |            |           |                |                           | 207,000           |                 |                            |           | 478,636                    |
| 431101                       | Krause Center for Ir | 4,281,057  |                       |                            |                            |                     |            |           |                |                           |                   |                 | 60,000                     | 150,000   | 4,491,057                  |
| 431102                       | Original Science Bu  | 523,437    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 523,437                    |
| 431103                       | Original Campus Co   | 433,815    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 433,815                    |
| 431104                       | Fine Arts - Phase 1  | 924,449    |                       |                            |                            |                     |            |           | 159,549        | 159,548.50                |                   |                 |                            |           | 1,243,546                  |
| 431105                       | Language Arts Bldg   | 46,939     |                       |                            |                            |                     |            |           | 268,934        | 43,625                    |                   |                 |                            |           | 359,497                    |
| 431106                       | Loop Road Sealing    | 326,668    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 326,668                    |
| 431109                       | Business and Socia   | 1,036,686  |                       |                            |                            |                     |            |           | 613,938        | 20,390.35                 |                   |                 |                            |           | 1,671,015                  |
| 431110                       | Sciences - Phase 1   | 241,211    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 241,211                    |
| 431113                       | CTIS Engineering E   | 1,930,139  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 1,930,139                  |
| 431115                       | Physical Education   | 5,254,133  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 5,254,133                  |
| 431116                       | Exterior Lighting    | 55,459     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 55,459                     |
| 431117                       | Administration Buil  | 1,841,687  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 1,841,687                  |
| 431119                       | Fine Arts - Phase 2  | 2,369,263  |                       |                            |                            |                     |            |           | 678,283        |                           |                   |                 |                            |           | 3,047,546                  |
| 431120                       | Stadium and Athleti  | 3,699,827  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 3,699,827                  |
| 431127                       | PurisimaHillsUpgrd   | 518,708    |                       |                            |                            |                     |            |           | 169,500        | 169,500                   |                   |                 |                            |           | 857,708                    |
| 431129                       | Utility Cover Replac | 368,316    |                       |                            |                            |                     |            |           | 346,320        |                           |                   |                 |                            |           | 714,636                    |
| 431131                       | Tennis Courts Resu   | 36,113     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 36,113                     |
| 431132                       | Mainline Irrigation  | 391,479    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 391,479                    |
| 431133                       | Sciences Phase 2 E   | 2,744,933  |                       |                            |                            |                     |            |           |                |                           |                   | 29,201          |                            |           | 2,774,134                  |
| 431134                       | Parking Lots 1 and   | 2,600,025  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 2,600,025                  |
| 431135                       | Parking Lots 2 and   | 1,569,087  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 1,569,087                  |
| 431139                       | Electric&ElctricInf  | 93,505     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 93,505                     |
| 431140                       | Temporary Facilitie  | 2,016,276  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 2,016,276                  |
| 431142                       | Bricks               | 3,875,457  |                       |                            |                            |                     |            |           | 219,084        | 219,083.50                |                   |                 |                            |           | 4,313,624                  |
| 431144                       | Smithwick Theater I  | 93,049     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 93,049                     |
| 431146/<br>412114            | New Field House at   | 1,540,778  |                       |                            |                            |                     | 1,739,000  |           |                |                           |                   |                 |                            |           | 3,279,778                  |
| 431148                       | Bld6200Reno(LAOI     | 195,828    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 195,828                    |
| 431152/<br>412116/<br>412126 | Lower Campus Cor     | 52,051,880 |                       |                            |                            |                     | 3,606,000  | 8,081,000 |                |                           |                   |                 |                            | 16,000    | 63,754,880                 |
| 431153/<br>412115            | Campus Center        | 13,016,335 |                       |                            |                            |                     | 11,438,000 |           |                |                           |                   |                 |                            | 4,527,388 | 28,981,723                 |
| 431155                       | Parking Lots         | 1,025,298  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 1,025,298                  |
| 431156                       | Loop Road Sealing    | 658        |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 658                        |
| 431157                       | Water Wells          | 62,414     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 62,414                     |
| 431158                       | PedestrianWalks &    | 22,876     |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 22,876                     |
| 431159                       | KCI Entry and Loop   | 256,160    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            | 100,000   | 356,160                    |
| 431161                       | KCI Landscaping      | 36,817     |                       |                            |                            |                     |            |           |                |                           |                   |                 | 228,000                    |           | 264,817                    |
| 431162                       | TempPrkng Lot 1H     | 497,617    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 497,617                    |
| 431163                       | Campus Center Sw     | 454,403    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 454,403                    |
| 431167                       | Stadium Bleachers    | 230,523    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 230,523                    |
| 431168                       | Fine Arts 1 Stage 2  | 104,181    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 104,181                    |
| 431170                       | Parking Lot 2A       | 598,207    |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            |           | 598,207                    |
| 431171                       | Central Plant        | 5,059,885  |                       |                            |                            |                     |            |           |                |                           |                   |                 |                            | 300,000   | 5,359,885                  |
| 431172                       | PE Boiler            | 43,508     |                       |                            |                            |                     |            |           | 300,000        |                           |                   |                 |                            |           | 343,508                    |

Measure E Program  
Funding Source Project Allocation

Foothill - Income Sources at 3/31/2012

|                   |                     | GOB            | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib | Int. Income<br>11/02 2nd Distrib | 4/08       | Prop 47   | Prop 55   | Sched<br>Maint | Adjusts to<br>Sched Maint | Capital<br>Outlay | Hazmat<br>Funds | Donations/<br>Gifts/Grants | Other     | Total<br>Current<br>Budget |
|-------------------|---------------------|----------------|-----------------------|----------------------------|----------------------------------|------------|-----------|-----------|----------------|---------------------------|-------------------|-----------------|----------------------------|-----------|----------------------------|
| Foothill          |                     |                |                       |                            |                                  |            |           |           |                |                           |                   |                 |                            |           |                            |
| 431176            | Minor Improvement   | 400,333        |                       |                            |                                  |            |           |           |                |                           |                   |                 |                            |           | 400,333                    |
| 431177/<br>768170 | Fire Alarm          | 13,394         |                       |                            |                                  |            |           |           | 274,285        |                           |                   |                 |                            |           | 287,679                    |
| 431178            | Minor Improvement   | 174,667        |                       |                            |                                  |            |           |           |                |                           |                   |                 |                            | 0         | 174,667                    |
| 768175            | Glu-lam Beam Rep.   | 0              |                       |                            |                                  |            |           |           | 316,079        |                           |                   |                 |                            | 0         | 316,079                    |
| 431199            | Foothill Contingenc | (4,928,116.36) | 881,348               | 4,671,200                  | 714,115                          |            |           |           | 28,807         | (612,147)                 |                   |                 |                            | 180,000   | 935,207                    |
| Total Foothill    |                     | 108,401,000    | 881,348               | 4,671,200                  | 714,115                          | 16,783,000 | 8,081,000 | 3,374,778 | 0.00           |                           | 207,000           | 29,201          | 288,000                    | 5,273,388 | 148,704,030                |

Measure E Program  
Funding Source Project Allocation

De Anza - Income Sources at 3/31/2012

|         |                           | GOB        | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib | Int. Income<br>11/02 2nd Distrib | 4/08    | Sched<br>Maint | Adjusts to<br>Sched Maint | Capital<br>Outlay | Hazmat<br>Funds | Donations/<br>Gifts/Grants | Inter-Campus<br>Transfer | Other     | Total<br>Current<br>Budget |
|---------|---------------------------|------------|-----------------------|----------------------------|----------------------------------|---------|----------------|---------------------------|-------------------|-----------------|----------------------------|--------------------------|-----------|----------------------------|
| De Anza |                           |            |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           |                            |
| 411202  | DA Child Development Ce   | 1,376,463  |                       |                            |                                  |         |                |                           | 4,197,000         |                 |                            |                          |           | 5,573,463                  |
| 432201  | Asphalt Walk Repair       | 242,282    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 242,282                    |
| 432202  | Science Center            | 20,805,686 |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 20,805,686                 |
| 432203  | Student & Community Ser   | 13,438,378 |                       |                            |                                  |         |                |                           |                   |                 |                            |                          | 1,360,000 | 14,798,378                 |
| 432204  | Faculty Offices           | 1,465,705  |                       |                            |                                  | 57,788  | 57,788         |                           |                   |                 |                            |                          |           | 1,581,281                  |
| 432205  | L Quad                    | 3,374,359  |                       |                            |                                  | 657,673 | 210,030        |                           |                   |                 |                            |                          |           | 4,242,061                  |
| 432207  | New Parking Deck & Lot C  | 12,558,979 |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 12,558,979                 |
| 432208  | Campus Entries            | 4,185,002  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 4,185,002                  |
| 432209/ | Performance & Lecture     |            |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           |                            |
| 411224  | Hall                      | 14,401,902 |                       |                            |                                  |         |                |                           | 4,187,000         |                 | 487,848                    |                          | 49,975    | 19,126,725                 |
| 432210  | Administration            | 3,670,813  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 3,670,813                  |
| 432211  | A Quad Phase 1            | 846,761    |                       |                            |                                  | 112,207 | 27,114         |                           |                   |                 |                            |                          |           | 986,082                    |
| 432212  | Bookstore Conversion      | 56         |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 56                         |
| 432213  | Campus Center             | 2,295,719  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          | 5,003,797 | 7,299,516                  |
| 432215  | E2 Machine Technology     | 650,383    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 650,383                    |
| 432217  | Forum                     | 312,998    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 312,998                    |
| 432218  | Learning Center           | 73,894     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 73,894                     |
| 432220  | PE Quad Renovation        | 8,583,995  |                       |                            |                                  | 888,345 |                |                           |                   |                 |                            |                          | 43,000    | 9,515,340                  |
| 432224  | S Quad Phase 1            | 6,475,171  |                       |                            |                                  | 507,364 |                |                           |                   | 62,488          |                            |                          |           | 7,045,023                  |
| 432225  | CA History                | 475,422    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 475,422                    |
| 432226  | Planetarium               | 1,365,761  |                       |                            |                                  |         |                |                           |                   |                 | 74,558                     |                          | 425,000   | 1,865,319                  |
| 432228  | Flint Parking Structure   | 39,838     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 39,838                     |
| 432229  | Restroom Renovations      | 503,793    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 503,793                    |
| 432233  | T9/Bookstore/Whse/Print   | 261,538    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          | 0         | 261,538                    |
| 432234  | Athletic Fields           | 3,265,921  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 3,265,921                  |
| 432237  | Master Landscaping Phas   | 1,151,398  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 1,151,398                  |
| 432239  | ADA/Signage               | 128,111    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 128,111                    |
| 432240  | Fire Alarm Panel Replacer | 287,553    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 287,553                    |
| 432241  | Utility Vault Replacement | 58,315     |                       |                            |                                  | 132,600 |                |                           |                   |                 |                            |                          |           | 190,915                    |
| 432242  | Safety/Emergency Phones   | 20,726     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 20,726                     |
| 432243  | Water Line Valve          | 396,449    |                       |                            |                                  | 200,000 | 200,000        |                           |                   |                 |                            |                          |           | 796,449                    |
| 432248  | Kirsch Center             | 9,522,583  |                       |                            |                                  |         |                |                           |                   |                 | 2,025,836                  |                          |           | 11,548,419                 |
| 432249  | Mobile Village            | 1,988,777  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 1,988,777                  |
| 432251  | MTA Public Transit Center | 942        |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 942                        |
| 432253  | Campus Center Sprinkler   | 98,371     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 98,371                     |
| 432256  | Fire Line Cross Connect   | 208,360    |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 208,360                    |
| 432257  | Pool Renovation           | 1,622,987  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 1,622,987                  |
| 432259  | Child Dev Center Wing B I | 593,183    |                       |                            |                                  | 5,716   | 5,716          |                           |                   |                 |                            |                          |           | 604,615                    |
| 432260  | Campus Site Lighting      | 72,686     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 72,686                     |
| 432262  | Stelling and Lots A & B   | 2,295,076  |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 2,295,076                  |
| 432263  | Parking Lot D & E and Loc | 14,760     |                       |                            |                                  |         |                |                           |                   |                 |                            |                          |           | 14,760                     |
| 432266  | Child Development Center  | 85,662     |                       |                            |                                  |         |                |                           |                   |                 | 247,789                    |                          |           | 333,451                    |
| 432267  | A Quad Phase 2 (A-1 2 3   | 2,547,786  |                       |                            |                                  | 34,206  |                |                           |                   |                 |                            |                          |           | 2,581,992                  |

Measure E Program  
Funding Source Project Allocation

De Anza - Income Sources at 3/31/2012

|               |                                | GOB          | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib | Int. Income<br>11/02 2nd Distrib | Int. Income<br>4/08 | Sched<br>Maint | Adjusts to<br>Sched Maint | Capital<br>Outlay | Hazmat<br>Funds | Donations/<br>Gifts/Grants | Inter-Campus<br>Transfer | Other     | Total<br>Current<br>Budget |
|---------------|--------------------------------|--------------|-----------------------|----------------------------|----------------------------------|---------------------|----------------|---------------------------|-------------------|-----------------|----------------------------|--------------------------|-----------|----------------------------|
| De Anza       |                                |              |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           |                            |
| 432268        | A8 TV Studio                   | 143,855      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 143,855                    |
| 432269        | A9 Euphrat Gallery             | 1,405,297    |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 1,405,297                  |
| 432270        | E1 Auto Technology (Desi       | 73,443       |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          | 136,479   | 209,922                    |
| 432272        | Stelling A & B Landscape       | 270,222      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 270,222                    |
| 432273        | Irrigation Mainline            | 774,971      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 774,971                    |
| 432274        | S2/S6 Cooling Tower Relocation |              |                       |                            |                                  |                     | 292,936        |                           |                   |                 |                            |                          | 351,329   | 644,265                    |
| 432275        | S-Quad Phase 2                 | 2,733,248    |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 2,733,248                  |
| 432276        | Science Center HVAC            | 5,111,577    |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 5,111,577                  |
| 432277        | Minor Improvements             | 938,547      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 938,547                    |
| 432278        | Master Landscaping Phas        | 435,923      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 435,923                    |
| 432279        | CampusSiteLighting Phas        | 204,967      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 204,967                    |
| 432280        | ADA Asphalt Walkway Imj        | 92,894       |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 92,894                     |
| 432281        | ATCCntrlPlantNoiseAttenu       | 116,377      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 116,377                    |
| 432282        | Campus Wide Coax Replz         | 300,631      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 300,631                    |
| 432283        | Combined Site Improveme        | 1,190,599    |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 1,190,599                  |
| 432284        | Stelling Parking Garage R      | 620,458      |                       |                            |                                  |                     |                |                           |                   |                 |                            |                          |           | 620,458                    |
| 768147        | Upgrade Motor Control Ce       | 0            |                       |                            |                                  |                     | 97,144         |                           |                   |                 |                            |                          |           | 97,144                     |
| 432299        | De Anza Contingency            | (10,818,975) | 1,019,549             | 5,403,678                  | 1,071,173                        | 122,351             | (500,647)      |                           |                   |                 |                            | 2,260,359                | 1,690,364 | 247,852                    |
| Total De Anza |                                | 125,358,578  | 1,019,549             | 5,403,678                  | 1,071,173                        | 3,108,330           | 0              | 8,384,000                 | 62,488            | 2,836,031       |                            | 2,260,359                | 9,059,945 | 158,564,130                |



Measure E Program  
Funding Source Project Allocation

District - Income Sources at 3/31/2012

|                       |                                    | GOB               | Bond Refi<br>Proceeds | Int. Income<br>1st Distrib 11/02 | Sched<br>Maint | Adjusts to<br>Sched Maint | Capital<br>Outlay | District<br>Maint Funds | Inter-Campus<br>Transfer | Other          | Total<br>Current<br>Budget |
|-----------------------|------------------------------------|-------------------|-----------------------|----------------------------------|----------------|---------------------------|-------------------|-------------------------|--------------------------|----------------|----------------------------|
| <b>District Wide</b>  |                                    |                   |                       |                                  |                |                           |                   |                         |                          |                |                            |
| 433401                | New ETS Building                   | 2,850,155         |                       |                                  |                |                           |                   |                         | (2,260,359)              |                | 589,796                    |
| 433403                | Renovation of District Office Bldg | 127,620           |                       |                                  |                |                           |                   |                         |                          |                | 127,620                    |
| 433404                | Plant Svcs New Add&Remodel         | 544,763           |                       |                                  |                |                           |                   |                         |                          |                | 544,763                    |
| 433405                | Plant Services Annex D160          | 1,173             |                       |                                  |                |                           |                   |                         |                          |                | 1,173                      |
| 433407                | New Mechanics Shop                 | 11,414            |                       |                                  |                |                           |                   |                         |                          |                | 11,414                     |
| 433408                | Flnt Rplce Main Drap Carpt Elev    | 514,211           |                       |                                  |                |                           |                   |                         |                          |                | 514,211                    |
| 433411                | Flint Center & A Quad Boilr Re     | 108,073           |                       |                                  | 200,000        | 186,000                   |                   | 50,000                  |                          |                | 544,073                    |
| 433412                | Flint Center Seating/Audio Rep     | 1,631,002         |                       |                                  |                |                           |                   |                         |                          | 255,000        | 1,886,002                  |
| 433413                | Plnt Svc Cnvt Mechanics Shop to    | 8,674             |                       |                                  |                |                           |                   |                         |                          |                | 8,674                      |
| 433414                | New Service Shops                  | 366,091           |                       |                                  |                |                           | 994,000           |                         |                          | 221,898        | 1,581,989                  |
| 433415                | Vehicle Fueling Stations Equip     | 195,000           |                       |                                  |                |                           |                   |                         |                          |                | 195,000                    |
| 433416                | Roads and Parking                  | 382,811           |                       |                                  |                |                           |                   | 500,000                 |                          |                | 882,811                    |
| 433417                | Swing Space                        | 619,048           |                       |                                  |                |                           |                   |                         |                          |                | 619,048                    |
| 433418                | Landscaping and Exterior Light     | 1,123             |                       |                                  |                |                           |                   |                         |                          |                | 1,123                      |
| 433419                | Data Center "E"                    | 3,741,277         |                       |                                  |                |                           |                   |                         |                          |                | 3,741,277                  |
| 433420                | District Office Building Renovat   | 2,638,750         |                       |                                  |                |                           |                   |                         |                          |                | 2,638,750                  |
| 472137                | 00 FH Boiler Replacement Dist      | 0                 |                       |                                  | 70,000         | 69,771                    |                   |                         |                          |                | 139,771                    |
| 433499                | Central Services Contingency       | 499,237           | 116,103               | 615,353                          |                | (405,771)                 |                   | 210,000                 |                          |                | 1,034,922                  |
| <b>Total District</b> |                                    | <b>14,240,422</b> | <b>116,103</b>        | <b>615,353</b>                   | <b>270,000</b> | <b>(150,000)</b>          | <b>994,000</b>    | <b>760,000</b>          | <b>(2,260,359)</b>       | <b>476,898</b> | <b>15,062,417</b>          |

**Foothill Budget/Cost Report**  
**Month Ending March 31, 2012**

**Audit and Finance Committee**  
**Report by Project Status Categories**

| Footnotes | Project #                   | Project Name                               | Current Budget      | Committed (Encumbered /Paid) | Overhead Applied   | Known Exposure  | Total Cost (Committed+Over head+Exposure) | Budget Remaining |
|-----------|-----------------------------|--------------------------------------------|---------------------|------------------------------|--------------------|-----------------|-------------------------------------------|------------------|
|           | <b>Active Projects</b>      |                                            |                     |                              |                    |                 |                                           |                  |
|           | 176                         | Minor Improvements                         | 400,333             | 219,154                      | 46,432             | 82,000          | 347,586                                   | 52,747           |
|           |                             | <b>TOTALS</b>                              | <b>\$400,333</b>    | <b>\$219,154</b>             | <b>\$46,432</b>    | <b>\$82,000</b> | <b>\$347,586</b>                          | <b>\$52,747</b>  |
|           |                             | <b>% of FH Total</b>                       | <b>0%</b>           | <b>0%</b>                    |                    |                 |                                           |                  |
|           | <b>Capitalized Projects</b> |                                            |                     |                              |                    |                 |                                           |                  |
|           | 152                         | Lower Campus Complex                       | 63,754,880          | 56,826,874                   | 6,581,112          | 0               | 63,407,986                                | 346,894          |
|           | 153                         | Campus Center                              | 28,981,723          | 25,498,193                   | 3,001,734          | 0               | 28,499,927                                | 481,796          |
|           |                             | <b>TOTALS</b>                              | <b>\$92,736,603</b> | <b>\$82,325,067</b>          | <b>\$9,582,846</b> | <b>\$0</b>      | <b>\$91,907,913</b>                       | <b>\$828,690</b> |
|           |                             | <b>% of FH Total</b>                       | <b>62%</b>          | <b>55%</b>                   |                    |                 |                                           |                  |
|           | <b>Closed Projects</b>      |                                            |                     |                              |                    |                 |                                           |                  |
|           | 101                         | Krause Center For Innovation               | 4,491,057           | 4,491,057                    | 0                  | 0               | 4,491,057                                 | 0                |
|           | 102                         | Original Science Building                  | 523,437             | 523,437                      | 0                  | 0               | 523,437                                   | 0                |
|           | 103                         | Original Campus Center                     | 433,815             | 433,815                      | 0                  | 0               | 433,815                                   | 0                |
|           | 104                         | Fine Arts Phase I                          | 1,243,546           | 1,243,546                    | 0                  | 0               | 1,243,546                                 | 0                |
|           | 105                         | Language Arts & Mass Communications        | 359,497             | 359,497                      | 0                  | 0               | 359,497                                   | 0                |
|           | 106                         | Loop Road Sealing 2001                     | 326,668             | 326,668                      | 0                  | 0               | 326,668                                   | 0                |
|           | 107                         | Child Development Center                   | 478,636             | 478,636                      | 0                  | 0               | 478,636                                   | 0                |
|           | 109                         | Business and Social Sciences               | 1,671,014           | 1,671,014                    | 0                  | 0               | 1,671,014                                 | 0                |
|           | 110                         | Sciences Phase I                           | 241,211             | 241,211                      | 0                  | 0               | 241,211                                   | 0                |
|           | 113                         | CTIS - Engineering                         | 1,930,139           | 1,930,139                    | 0                  | 0               | 1,930,139                                 | 0                |
|           | 115                         | Physical Education Renovations             | 5,254,133           | 5,254,133                    | 0                  | 0               | 5,254,133                                 | 0                |
|           | 116                         | Exterior Lighting                          | 55,459              | 55,459                       | 0                  | 0               | 55,459                                    | 0                |
|           | 117                         | Admin. Bldg.                               | 1,841,687           | 1,841,687                    | 0                  | 0               | 1,841,687                                 | 0                |
|           | 119                         | Fine Arts Phase II                         | 3,047,546           | 3,047,546                    | 0                  | 0               | 3,047,546                                 | 0                |
|           | 120                         | Stadium                                    | 3,699,827           | 3,699,827                    | 0                  | 0               | 3,699,827                                 | 0                |
|           | 127                         | Purisima Hills Upgrade & Water Valve Repl. | 857,708             | 857,708                      | 0                  | 0               | 857,708                                   | 0                |
|           | 129                         | Utility Cover Replacement                  | 714,636             | 714,636                      | 0                  | 0               | 714,636                                   | 0                |
|           | 131                         | Tennis Courts Resurfacing                  | 36,113              | 36,113                       | 0                  | 0               | 36,113                                    | 0                |
|           | 132                         | Mainline Irrigation                        | 391,479             | 391,479                      | 0                  | 0               | 391,479                                   | 0                |
|           | 133                         | Sciences Phase II                          | 2,774,134           | 2,774,134                    | 0                  | 0               | 2,774,134                                 | 0                |
|           | 134                         | Parking Lots 1 & 7                         | 2,600,025           | 2,600,025                    | 0                  | 0               | 2,600,025                                 | 0                |
|           | 135                         | Parking Lots 2 and 3                       | 1,569,087           | 1,569,087                    | 0                  | 0               | 1,569,087                                 | 0                |
|           | 139                         | Electrical & Electronic Infrastructure     | 93,505              | 93,505                       | 0                  | 0               | 93,505                                    | 0                |
|           | 140                         | Temporary Facilities (Swing Space)         | 2,016,275           | 2,016,275                    | 0                  | 0               | 2,016,275                                 | 0                |
|           | 142                         | Bricks                                     | 4,313,624           | 4,313,624                    | 0                  | 0               | 4,313,624                                 | 0                |

**Foothill Budget/Cost Report**  
**Month Ending March 31, 2012**

**Audit and Finance Committee**  
**Report by Project Status Categories**

| Footnotes | Project # | Project Name                           | Current Budget       | Committed (Encumbered /Paid) | Overhead Applied   | Known Exposure  | Total Cost (Committed+Over head+Exposure) | Budget Remaining   |
|-----------|-----------|----------------------------------------|----------------------|------------------------------|--------------------|-----------------|-------------------------------------------|--------------------|
|           | 144       | Smithwick Theater Renovation           | 93,049               | 93,049                       | 0                  | 0               | 93,049                                    | 0                  |
|           | 146       | New Fieldhouse & Restrooms             | 3,279,778            | 3,279,778                    | 0                  | 0               | 3,279,778                                 | 0                  |
|           | 148       | Language Arts Bldg. 6200               | 195,828              | 195,828                      | 0                  | 0               | 195,828                                   | 0                  |
|           | 155       | Parking Lot 5                          | 1,025,298            | 1,025,298                    | 0                  | 0               | 1,025,298                                 | 0                  |
|           | 156       | Loop Road Sealing at End of Measure E  | 658                  | 658                          | 0                  | 0               | 658                                       | 0                  |
|           | 157       | Water Wells                            | 62,414               | 62,414                       | 0                  | 0               | 62,414                                    | 0                  |
|           | 158       | Pedestrian Walks & ADA Transition Plan | 22,876               | 22,876                       | 0                  | 0               | 22,876                                    | 0                  |
|           | 159       | KCI Entry and Loop Road Crossing       | 356,160              | 356,160                      | 0                  | 0               | 356,160                                   | 0                  |
|           | 161       | KCI Landscaping                        | 264,817              | 264,817                      | 0                  | 0               | 264,817                                   | 0                  |
|           | 162       | Parking Lot 1H                         | 497,617              | 497,617                      | 0                  | 0               | 497,617                                   | 0                  |
|           | 163       | Campus Center Swing Space              | 454,403              | 454,403                      | 0                  | 0               | 454,403                                   | 0                  |
|           | 167       | Stadium Bleachers                      | 230,523              | 230,523                      | 0                  | 0               | 230,523                                   | 0                  |
|           | 168       | Fine Arts 1 Stage 2                    | 104,181              | 104,181                      | 0                  | 0               | 104,181                                   | 0                  |
|           | 170       | Parking Lot 2A                         | 598,207              | 598,207                      | 0                  | 0               | 598,207                                   | 0                  |
|           | 171       | Central Plant                          | 5,359,885            | 5,359,885                    | 0                  | 0               | 5,359,885                                 | 0                  |
|           | 172       | PE Boiler                              | 343,508              | 343,508                      | 0                  | 0               | 343,508                                   | 0                  |
|           | 175       | Glu Lam Beams                          | 316,079              | 316,079                      | 0                  | 0               | 316,079                                   | 0                  |
|           | 177       | Fire Alarm Panel S/M 768170            | 287,679              | 287,679                      | 0                  | 0               | 287,679                                   | 0                  |
|           | 178       | Minor Improvements Phase II            | 174,667              | 174,667                      | 0                  | 0               | 174,667                                   | 0                  |
|           |           | <b>TOTALS</b>                          | <b>\$54,631,885</b>  | <b>\$54,631,885</b>          | <b>\$0</b>         | <b>\$0</b>      | <b>\$54,631,885</b>                       | <b>\$0</b>         |
|           |           | <b>% of FH Total</b>                   | <b>37%</b>           | <b>37%</b>                   |                    |                 |                                           |                    |
|           |           | <b>Contingency</b>                     |                      |                              |                    |                 |                                           |                    |
|           | 199       | Contingency                            | 935,209              | 0                            | 0                  | 0               | 0                                         | 935,209            |
|           |           | <b>TOTALS</b>                          | <b>\$935,209</b>     | <b>\$0</b>                   | <b>\$0</b>         | <b>\$0</b>      | <b>\$0</b>                                | <b>\$935,209</b>   |
|           |           | <b>% of FH Total</b>                   | <b>1%</b>            | <b>0%</b>                    |                    |                 |                                           |                    |
|           |           | <b>TOTAL FH PROJECTS</b>               | <b>\$148,704,030</b> | <b>\$137,176,106</b>         | <b>\$9,629,278</b> | <b>\$82,000</b> | <b>\$146,887,384</b>                      | <b>\$1,816,646</b> |
|           |           | <b>Percent</b>                         | <b>100%</b>          | <b>92%</b>                   | <b>6%</b>          | <b>0%</b>       | <b>99%</b>                                | <b>1%</b>          |
|           |           | <b>Footnotes:</b>                      |                      |                              |                    |                 |                                           |                    |

De Anza Budget/Cost Report  
Month Ending March 31, 2012

Audit and Finance Committee  
Report by Project Status Categories

| Footnotes | Project #                   | Project Name                            | Current Budget     | Committed (Encumbered /Paid) | Overhead Applied | Known Exposure   | Total Cost (Committed+Overhead+Exposure) | Budget Remaining |
|-----------|-----------------------------|-----------------------------------------|--------------------|------------------------------|------------------|------------------|------------------------------------------|------------------|
|           | <b>Active Projects</b>      |                                         |                    |                              |                  |                  |                                          |                  |
|           | 277                         | Minor Improvements                      | 938,547            | 763,026                      | 108,856          | 37,000           | 908,882                                  | 29,665           |
|           | 281                         | ATC Central Plant Noise                 | 116,377            | 102,879                      | 13,498           | 0                | 116,377                                  | 0                |
|           | 282                         | Campus-Wide Coax Replacement            | 300,631            | 61,396                       | 34,868           | 204,367          | 300,631                                  | 0                |
|           | 283                         | Combined Site Improvements ( Design)    | 1,190,599          | 1,042,509                    | 138,090          | 0                | 1,180,599                                | 10,000           |
|           | 284                         | Stelling Parking Garage Repairs         | 620,458            | 103,978                      | 71,962           | 444,518          | 620,458                                  | 0                |
|           |                             | <b>TOTALS</b>                           | <b>\$3,166,612</b> | <b>\$2,073,788</b>           | <b>\$367,274</b> | <b>\$685,885</b> | <b>\$3,126,947</b>                       | <b>\$39,665</b>  |
|           |                             | <b>% of DA Total</b>                    | <b>2%</b>          | <b>1%</b>                    |                  |                  |                                          |                  |
|           | <b>Capitalized Projects</b> |                                         |                    |                              |                  |                  |                                          |                  |
|           |                             | <b>TOTALS</b>                           | <b>\$0</b>         | <b>\$0</b>                   | <b>\$0</b>       | <b>\$0</b>       | <b>\$0</b>                               | <b>\$0</b>       |
|           |                             | <b>% of DA Total</b>                    | <b>0%</b>          | <b>0%</b>                    |                  |                  |                                          |                  |
|           | <b>Closed Projects</b>      |                                         |                    |                              |                  |                  |                                          |                  |
|           | 147                         | Motor Control Ctr                       | 97,144             | 97,144                       | 0                | 0                | 97,144                                   | 0                |
|           | 201                         | Asphalt Walk Repair                     | 242,281            | 242,281                      | 0                | 0                | 242,281                                  | 0                |
|           | 202                         | Science Center                          | 20,805,686         | 20,805,686                   | 0                | 0                | 20,805,686                               | 0                |
|           | 203                         | Student and Community Services          | 14,798,378         | 14,798,378                   | 0                | 0                | 14,798,378                               | 0                |
|           | 204                         | Faculty Offices Renovation              | 1,581,281          | 1,581,281                    | 0                | 0                | 1,581,281                                | 0                |
|           | 205                         | L Quad Renovations                      | 4,242,061          | 4,242,061                    | 0                | 0                | 4,242,061                                | 0                |
|           | 206                         | Child Development Center                | 5,573,463          | 5,573,463                    | 0                | 0                | 5,573,463                                | 0                |
|           | 207                         | Parking Deck Lot C                      | 12,558,981         | 12,558,981                   | 0                | 0                | 12,558,981                               | 0                |
|           | 208                         | Campus Entries                          | 4,185,002          | 4,185,002                    | 0                | 0                | 4,185,002                                | 0                |
|           | 209                         | Lecture & Performance Hall              | 19,126,725         | 19,126,725                   | 0                | 0                | 19,126,725                               | 0                |
|           | 210                         | Administration                          | 3,670,813          | 3,670,813                    | 0                | 0                | 3,670,813                                | 0                |
|           | 211                         | A Quad (A5 & A7)                        | 986,082            | 986,082                      | 0                | 0                | 986,082                                  | 0                |
|           | 212                         | Bookstore/Snack Bar                     | 56                 | 56                           | 0                | 0                | 56                                       | 0                |
|           | 213                         | Campus Center                           | 7,299,516          | 7,299,516                    | 0                | 0                | 7,299,516                                | 0                |
|           | 215                         | E2 - Machine Tech                       | 650,383            | 650,383                      | 0                | 0                | 650,383                                  | 0                |
|           | 217                         | Forum                                   | 312,998            | 312,998                      | 0                | 0                | 312,998                                  | 0                |
|           | 218                         | Learning Center                         | 73,894             | 73,894                       | 0                | 0                | 73,894                                   | 0                |
|           | 220                         | PE Quad                                 | 9,515,340          | 9,515,340                    | 0                | 0                | 9,515,340                                | 0                |
|           | 224                         | S Quad Renovations                      | 7,045,023          | 7,045,023                    | 0                | 0                | 7,045,023                                | 0                |
|           | 225                         | CA History/G/Advanced Tech              | 475,422            | 475,422                      | 0                | 0                | 475,422                                  | 0                |
|           | 226                         | Planetarium                             | 1,865,319          | 1,865,319                    | 0                | 0                | 1,865,319                                | 0                |
|           | 228                         | Flint Parking Structure                 | 39,838             | 39,838                       | 0                | 0                | 39,838                                   | 0                |
|           | 229                         | Restrooms                               | 503,793            | 503,793                      | 0                | 0                | 503,793                                  | 0                |
|           | 233                         | T9/Bookstore Warehouse/Print Shop/Lot K | 261,538            | 261,538                      | 0                | 0                | 261,538                                  | 0                |
|           | 234                         | Athletics Fields                        | 3,265,921          | 3,265,921                    | 0                | 0                | 3,265,921                                | 0                |
|           | 237                         | Master Landscaping Phase I              | 1,151,398          | 1,151,398                    | 0                | 0                | 1,151,398                                | 0                |
|           | 239                         | ADA / Signage                           | 128,111            | 128,111                      | 0                | 0                | 128,111                                  | 0                |
|           | 240                         | Fire Alarm Panel Replacement            | 287,553            | 287,553                      | 0                | 0                | 287,553                                  | 0                |
|           | 241                         | Utility Vault Replacement               | 190,915            | 190,915                      | 0                | 0                | 190,915                                  | 0                |

De Anza Budget/Cost Report  
Month Ending March 31, 2012

Audit and Finance Committee  
Report by Project Status Categories

| Footnotes | Project # | Project Name                     | Current Budget       | Committed (Encumbered /Paid) | Overhead Applied | Known Exposure   | Total Cost (Committed+Overhead+Exposure) | Budget Remaining |
|-----------|-----------|----------------------------------|----------------------|------------------------------|------------------|------------------|------------------------------------------|------------------|
|           | 242       | Safety/Emergency Phones          | 20,726               | 20,726                       | 0                | 0                | 20,726                                   | 0                |
|           | 243       | Water Line Valve Replacement     | 796,449              | 796,449                      | 0                | 0                | 796,449                                  | 0                |
|           | 248       | Kirsch Center                    | 11,548,419           | 11,548,419                   | 0                | 0                | 11,548,419                               | 0                |
|           | 249       | Mobile Village                   | 1,988,777            | 1,988,777                    | 0                | 0                | 1,988,777                                | 0                |
|           | 251       | VTA Transit Center               | 942                  | 942                          | 0                | 0                | 942                                      | 0                |
|           | 253       | CC - Fire Sprinkler Replacement  | 98,371               | 98,371                       | 0                | 0                | 98,371                                   | 0                |
|           | 256       | Fire Line Cross Connect          | 208,360              | 208,360                      | 0                | 0                | 208,360                                  | 0                |
|           | 257       | Pool Renovation                  | 1,622,987            | 1,622,987                    | 0                | 0                | 1,622,987                                | 0                |
|           | 259       | CDC Wing B Renovation            | 604,614              | 604,614                      | 0                | 0                | 604,614                                  | 0                |
|           | 260       | Campus Site Lighting             | 72,686               | 72,686                       | 0                | 0                | 72,686                                   | 0                |
|           | 262       | Parking A & B and Stelling Entry | 2,295,076            | 2,295,076                    | 0                | 0                | 2,295,076                                | 0                |
|           | 263       | Parking Lot D,E & Loop Rd Maint. | 14,760               | 14,760                       | 0                | 0                | 14,760                                   | 0                |
|           | 266       | CDC Landscape                    | 333,451              | 333,451                      | 0                | 0                | 333,451                                  | 0                |
|           | 267       | A Quad Phase 2                   | 2,581,992            | 2,581,992                    | 0                | 0                | 2,581,992                                | 0                |
|           | 269       | A Quad Phase 4 (A 9)             | 1,405,297            | 1,405,297                    | 0                | 0                | 1,405,297                                | 0                |
|           | 268       | A Quad Phase 3 (A 8)             | 143,855              | 143,855                      | 0                | 0                | 143,855                                  | 0                |
|           | 270       | E1 Renovation                    | 209,922              | 209,922                      | 0                | 0                | 209,922                                  | 0                |
|           | 272       | Lot A & B Landscape              | 270,222              | 270,222                      | 0                | 0                | 270,222                                  | 0                |
|           | 273       | Irrigation Mainline              | 774,971              | 774,971                      | 0                | 0                | 774,971                                  | 0                |
|           | 274       | S2/S6 Cooling Tower              | 644,265              | 644,265                      | 0                | 0                | 644,265                                  | 0                |
|           | 275       | S-Quad Phase II                  | 2,733,248            | 2,733,248                    | 0                | 0                | 2,733,248                                | 0                |
|           | 276       | Science Center HVAC              | 5,111,577            | 5,111,577                    | 0                | 0                | 5,111,577                                | 0                |
|           | 278       | Landscaping design Phase II      | 435,923              | 435,923                      | 0                | 0                | 435,923                                  | 0                |
|           | 279       | Site Lighting Phase II           | 204,967              | 204,967                      | 0                | 0                | 204,967                                  | 0                |
|           | 280       | ADA Transition Plan              | 92,894               | 92,894                       | 0                | 0                | 92,894                                   | 0                |
|           |           | <b>TOTALS</b>                    | <b>\$155,149,666</b> | <b>\$155,149,666</b>         | <b>\$0</b>       | <b>\$0</b>       | <b>\$155,149,666</b>                     | <b>\$0</b>       |
|           |           | <b>% of DA Total</b>             | <b>98%</b>           | <b>98%</b>                   |                  |                  |                                          |                  |
|           |           | <b>Contingency</b>               |                      |                              |                  |                  |                                          |                  |
|           | 299       | Contingency                      | \$247,852            | \$0                          | \$0              | \$0              | \$0                                      | \$247,852        |
|           |           | <b>TOTALS</b>                    | <b>\$247,852</b>     | <b>\$0</b>                   | <b>\$0</b>       | <b>\$0</b>       | <b>\$0</b>                               | <b>\$247,852</b> |
|           |           | <b>% of DA Total</b>             | <b>0%</b>            | <b>0%</b>                    |                  |                  |                                          |                  |
|           |           | <b>TOTAL DA PROJECTS</b>         | <b>\$158,564,130</b> | <b>\$157,223,456</b>         | <b>\$367,274</b> | <b>\$685,885</b> | <b>\$158,276,613</b>                     | <b>\$287,516</b> |
|           |           | <b>Percent</b>                   | <b>100%</b>          | <b>99%</b>                   | <b>0%</b>        | <b>0%</b>        | <b>100%</b>                              | <b>0%</b>        |
|           |           | <b>Footnotes:</b>                |                      |                              |                  |                  |                                          |                  |
|           |           |                                  |                      |                              |                  |                  |                                          |                  |
|           |           |                                  |                      |                              |                  |                  |                                          |                  |

District Budget/Cost Report  
Month Ending March 31, 2012

Audit and Finance Committee  
Report by Project Status Categories

| Footnotes | Project #                   | Project Name                            | Current Budget      | Committed (Encumbered /Paid) | Overhead Applied | Known Exposure     | Total Cost (Committed+Over head+Exposure) | Budget Remaining   |
|-----------|-----------------------------|-----------------------------------------|---------------------|------------------------------|------------------|--------------------|-------------------------------------------|--------------------|
|           | <b>Active Projects</b>      |                                         |                     |                              |                  |                    |                                           |                    |
|           | 415                         | Vehicle Fueling Stations                | 195,000             | 161,180                      | 22,616           | 0                  | 183,796                                   | 11,204             |
|           | 417                         | Swing Space                             | 619,048             | 367,340                      | 71,799           | 179,909            | 619,048                                   | 0                  |
| 1         | 419                         | Data Center "E"                         | 3,741,277           | 1,651,897                    | 433,911          | 1,655,469          | 3,741,277                                 | 0                  |
| 1         | 420                         | District Office Building Renovation     | 2,638,750           | 710,491                      | 306,041          | 1,622,218          | 2,638,750                                 | 0                  |
|           |                             | <b>TOTALS</b>                           | <b>\$7,194,075</b>  | <b>\$2,890,908</b>           | <b>\$834,367</b> | <b>\$3,457,596</b> | <b>\$7,182,871</b>                        | <b>\$11,204</b>    |
|           |                             | <b>% of Dist Total</b>                  | <b>48%</b>          | <b>19%</b>                   |                  |                    |                                           |                    |
|           | <b>Capitalized Projects</b> |                                         |                     |                              |                  |                    |                                           |                    |
|           |                             | <b>TOTALS</b>                           | <b>\$0</b>          | <b>\$0</b>                   | <b>\$0</b>       | <b>\$0</b>         | <b>\$0</b>                                | <b>\$0</b>         |
|           |                             | <b>% of Dist Total</b>                  | <b>0%</b>           | <b>0%</b>                    |                  |                    |                                           |                    |
|           | <b>Closed Projects</b>      |                                         |                     |                              |                  |                    |                                           |                    |
|           | 137                         | District Annex Boiler                   | 139,771             | 139,771                      | 0                | 0                  | 139,771                                   | 0                  |
|           | 401                         | New ETS Building                        | 589,796             | 589,796                      | 0                | 0                  | 589,796                                   | 0                  |
|           | 403                         | Renovation of District Office Bldg D120 | 127,620             | 127,620                      | 0                | 0                  | 127,620                                   | 0                  |
|           | 404                         | Plant Services Bldg Addition            | 544,762             | 544,762                      | 0                | 0                  | 544,762                                   | 0                  |
|           | 405                         | Plant Services Annex D160               | 1,173               | 1,173                        | 0                | 0                  | 1,173                                     | 0                  |
|           | 407                         | New Mechanics Shop                      | 11,414              | 11,414                       | 0                | 0                  | 11,414                                    | 0                  |
|           | 408                         | Flint Center Elevator                   | 514,211             | 514,211                      | 0                | 0                  | 514,211                                   | 0                  |
|           | 411                         | Flint Boiler                            | 544,073             | 544,073                      | 0                | 0                  | 544,073                                   | 0                  |
|           | 412                         | Flint Seating/Audio                     | 1,886,002           | 1,886,002                    | 0                | 0                  | 1,886,002                                 | 0                  |
|           | 413                         | Plant Svcs Bldg D170 - Convert          | 8,674               | 8,674                        | 0                | 0                  | 8,674                                     | 0                  |
|           | 414                         | New Service Shops                       | 1,581,989           | 1,581,989                    | 0                | 0                  | 1,581,989                                 | 0                  |
|           | 416                         | Roads & Parking                         | 882,811             | 882,811                      | 0                | 0                  | 882,811                                   | 0                  |
|           | 418                         | Landscaping and Exterior Lighting       | 1,123               | 1,123                        | 0                | 0                  | 1,123                                     | 0                  |
|           |                             | <b>TOTALS</b>                           | <b>\$6,833,419</b>  | <b>\$6,833,419</b>           | <b>\$0</b>       | <b>\$0</b>         | <b>\$6,833,419</b>                        | <b>\$0</b>         |
|           |                             | <b>% of Dist Total</b>                  | <b>45%</b>          | <b>45%</b>                   |                  |                    |                                           |                    |
|           | <b>Contingency</b>          |                                         |                     |                              |                  |                    |                                           |                    |
| 1         | 499                         | Contingency                             | 1,034,923           | 0                            | 0                | 0                  | 0                                         | 1,034,923          |
|           |                             | <b>TOTALS</b>                           | <b>\$1,034,923</b>  | <b>\$0</b>                   | <b>\$0</b>       | <b>\$0</b>         | <b>\$0</b>                                | <b>\$1,034,923</b> |
|           |                             | <b>% of Dist Total</b>                  | <b>7%</b>           | <b>0%</b>                    |                  |                    |                                           |                    |
|           |                             | <b>TOTAL DISTRICT PROJECTS</b>          | <b>\$15,062,417</b> | <b>\$9,724,327</b>           | <b>\$834,367</b> | <b>\$3,457,596</b> | <b>\$14,016,290</b>                       | <b>\$1,046,127</b> |
|           |                             | <b>Percent</b>                          | <b>100%</b>         | <b>65%</b>                   | <b>6%</b>        | <b>23%</b>         | <b>93%</b>                                | <b>7%</b>          |
|           | <b>Footnotes:</b>           |                                         |                     |                              |                  |                    |                                           |                    |